TIME EXTENSION PROPOSAL

SLNo	Item	Description	Remarks
1	Name of the Work	Construction of RCC return wall and building to proposed dobhighat at Mallasandra in ward No.13	
2	Estimate Cost	100.00 Lakhs	
3	Work Code	P-1806	
4	Job Code	013-17-000036	
5	A.S No.	BBMP/EE/PD/AS/03/2017-18, Date:23-09-2017	
6	T.S No	CE/DZ//TS/129/2017-18, Date:25-09-2017	
7	Work Order/Agreement No	EE/PD/WO/00048/2017-18, Date:15-03-2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	180	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಂಧರ್ಭದಲ್ಲಿ ನಿರ್ವಹಿಸುವ ಸ್ಥಳದಲ್ಲಿ ಭೂತಕರಾರು ಹಾಗೂ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುವಲ್ಲಿ ವಿಳಂಭ ಮಾಡಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ 347 ದಿನಗಳ ದಂಡಸಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಬಹುದಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	347 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

As recommended by EE(Dev-M)
EOT is accepted

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned by CamScanner